


INSTALLATION DETAILS Address:							
Appliance Serial Number :		Meter Serial Number :					
Meter Start Reading :		Meter End Reading :					
CONTROLS:							
Time & temperature control for cooling :		Installed thermostat & programmer / timer				x ✓	
		Or, installed programmable roomstat				x ✓	
 Pump Setting :		III	II	I	PP1	PP2	CP1 CP2
Cooling zone valves :		Fitted	x ✓	Not Required		x ✓	
Thermostatic valves :		Fitted	x ✓	Not Required		x ✓	
Automatic system bypass :		Fitted	x ✓	Not Required		x ✓	
FOR ALL APPLIANCE INSTALLATIONS CONFIRM THE FOLLOWING:							
The system has been flushed in accordance with the appliance manufacturers' instructions (This includes that the system has been flushed with an appropriate cleaner prior to commissioning and then commissioned using an appropriate inhibitor and strainers have been inspected and cleaned.)						x ✓	
FOR THE COOLING MODE, MEASURE AND RECORD THE FOLLOWING:							
Primary Flow Temp. (°C) :				Secondary Flow Temp. (°C) :			
Primary Return Temp. (°C) :				Secondary Return Temp. (°C) :			
Primary Flow Rate (l/hr) :				Secondary Flow Rate (l/min) :			
<i>Please note: for normal operation of the appliance a minimum primary supply differential pressure of 0.4 bar is required.</i>							
FOR APPLIANCE INSTALLATIONS CONFIRM THE FOLLOWING:							
The cooling and chilled water system complies with the current Building Regulations						x ✓	
The appliance and associated equipment has been installed & commissioned in accordance with the manufacturers' instructions						x ✓	
The manufacturers' literature has been left in the dwelling						x ✓	
APPLIANCE COMMISSIONED BY:							
Company Name :							
Commissioning Engineer :							
Sign :				Date :			
Additional Notes :							